

# NE Main Street Improvements

## Weekly Construction Update – Grimes, IA



The intent of this weekly update is to give an overview of work completed and a projection of work in the following week. It is intended to be a general overview and be tentative in nature. Things may differ from the listed schedule if weather or other unknown factors come into play.

### **Weekly Overview:**                      **July 10 Monday – July 14 Friday**

- **The north paving phase is underway, NE Main is closed to through traffic between NE 5<sup>th</sup> St. and NE 12<sup>th</sup> St. The current road closure for this area will remain in place for the next few weeks.**
- The contractor removed the existing roadway between the north end of the project and just south of NE 7<sup>th</sup> St (approximately 955 feet) north paving phase.
- Excavation for the new road in the area of the north paving phase was completed.
- Sanitary sewer manhole top replacements have been completed in the area of the north paving phase.
- The contractor finished replacing sanitary sewer services on NE Main St.
- The contractor continued placing the new storm sewer pipe working their way south.

### **What to expect next week:**                      **July 17 Monday – July 21 Friday**

- Storm sewer installation will continue south along the east edge of NE Main St.
- The contractor will install subdrain in the area of the north paving phase prior to placing paving.
- The contractor will place modified subbase (crushed rock) in the area of the north paving phase prior to placing paving.
- Paving will not likely be placed during this week, more likely the following week.

### **What you need to know:**

- We understand that construction is an inconvenience. If you have any questions regarding the construction in general or access to your property, please contact FOX Engineering at the number or e-mail below.
- Please do not remove any construction stakes or flags. Mow around them rather than pulling them out.
- Construction project schedules depend on many variables. Wet weather, utility conflicts, unknown underground conditions, and fabrication/delivery schedules all effect this type of work. We appreciate your patience and understanding during this project.

*If you have any questions, please contact John Washington with FOX Engineering at 515-233-0000 or by email at [jgw@foxeng.com](mailto:jgw@foxeng.com)*