

NE Main Street Improvements

Weekly Construction Update – Grimes, IA



The intent of this weekly update is to give an overview of work completed and a projection of work in the following week. It is intended to be a general overview and be tentative in nature. Things may differ from the listed schedule if weather or other unknown factors come into play.

Weekly Overview: September 11 Monday – September 15 Friday

- New sidewalk was poured along the RightStuf building between NE 5th and NE 7th.
- The south paving phase excavation and placement of rock subbase was completed.
- The south paving phase mainline paving was placed on Friday.
- NE Main St. is closed from NE 1st to NE 4th.

What to expect next week: September 18 Monday – September 22 Friday

- Street connections at NE 2nd and NE 3rd will be completed.
- Driveways and storm intakes will be poured.
- Parking adjacent to the Right Stuf will be poured.
- The contractor may start pouring the new sidewalk on the west side of NE Main and hauling in topsoil for landscaped areas.

What you need to know:

- **Expect the south paving phase (NE 1st to NE 5th) to reopen to regular traffic in late September or early October.**
- We understand that construction is an inconvenience. If you have any questions regarding the construction in general or access to your property, please contact FOX Engineering at the number or e-mail below.
- Please do not remove any construction stakes or flags. Mow around them rather than pulling them out.
- Construction project schedules depend on many variables. Wet weather, utility conflicts, unknown underground conditions, and fabrication/delivery schedules all effect this type of work. We appreciate your patience and understanding during this project.

If you have any questions, please contact John Washington with FOX Engineering at 515-233-0000 or by email at jgw@foxeng.com