

NE Main Street Improvements

Weekly Construction Update – Grimes, IA



The intent of this weekly update is to give an overview of work completed and a projection of work in the following week. It is intended to be a general overview and be tentative in nature. Things may differ from the listed schedule if weather or other unknown factors come into play.

Weekly Overview: September 18 Monday – September 22 Friday

- NE Main St. is closed from NE 1st to NE 4th.
- New parking was poured along the RightStuf building between NE 5th and NE 7th.
- The south paving phase east connections to NE 2nd and NE 3rd were poured.
- The contractor has started to haul in topsoil.

What to expect next week: September 25 Monday – September 29 Friday

- West connections at NE 2nd and NE 3rd will be completed early in the week
- Driveways and storm intakes will be poured.
- The contractor may start pouring the new sidewalk on the west side of NE Main.
- The contractor may start seeding areas where topsoil has been spread.

What you need to know:

- **Expect the south paving phase (NE 1st to NE 5th) to reopen to regular traffic the first week of October.**
- We understand that construction is an inconvenience. If you have any questions regarding the construction in general or access to your property, please contact FOX Engineering at the number or e-mail below.
- Please do not remove any construction stakes or flags. Mow around them rather than pulling them out.
- Construction project schedules depend on many variables. Wet weather, utility conflicts, unknown underground conditions, and fabrication/delivery schedules all effect this type of work. We appreciate your patience and understanding during this project.

If you have any questions, please contact John Washington with FOX Engineering at 515-233-0000 or by email at jgw@foxeng.com