

# NE Main Street Improvements

## Weekly Construction Update – Grimes, IA

---



The intent of this weekly update is to give an overview of work completed and a projection of work in the following week. It is intended to be a general overview and be tentative in nature. Things may differ from the listed schedule if weather or other unknown factors come into play.

### **Two Week Overview:                    October 16 Monday – October 27 Friday**

- Many driveways were poured throughout the project with only a few driveways remaining
- All sidewalks have been poured with the exception of a few short fill in areas yet to be completed
- The contractor continued hauling and spreading topsoil
- The precast stairs and railings at the RightStuf were set into place

### **What to expect next week:            October 30 Monday – November 3 Friday**

- Topsoil placement is expected to be completed by the end of next week
- Cleanup of the project area will continue
- Installation of permanent mailboxes is anticipated to start

### **What you need to know:**

- We understand that construction is an inconvenience. If you have any questions regarding the construction in general or access to your property, please contact FOX Engineering at the number or e-mail below.
- Construction project schedules depend on many variables. Wet weather, utility conflicts, unknown underground conditions, and fabrication/delivery schedules all effect this type of work. We appreciate your patience and understanding during this project.

*If you have any questions, please contact John Washington with FOX Engineering at 515-233-0000 or by email at [jgw@foxeng.com](mailto:jgw@foxeng.com)*