

NE Main Street Improvements

Weekly Construction Update – Grimes, IA



The intent of this weekly update is to give an overview of work completed and a projection of work in the following week. It is intended to be a general overview and be tentative in nature. Things may differ from the listed schedule if weather or other unknown factors come into play.

This Weeks Overview: October 30 Monday – November 3 Friday

- The remaining concrete work was completed around the site
- Storm drain and subdrain work was completed
- The contractor continued hauling and spreading topsoil
- The contractor continued cleaning up the site and the staging areas

What to expect next week: November 6 Monday – November 10 Friday

- Topsoil placement is expected to continue throughout the week
- Cleanup of the project area will continue
- Installation of permanent mailboxes is anticipated to start

What you need to know:

- We understand that construction is an inconvenience. If you have any questions regarding the construction in general or access to your property, please contact FOX Engineering at the number or e-mail below.
- Construction project schedules depend on many variables. Wet weather, utility conflicts, unknown underground conditions, and fabrication/delivery schedules all effect this type of work. We appreciate your patience and understanding during this project.

If you have any questions, please contact John Washington with FOX Engineering at 515-233-0000 or by email at jgw@foxeng.com