

NE Main Street Improvements

Weekly Construction Update – Grimes, IA



The intent of this weekly update is to give an overview of work completed and a projection of work in the following week. It is intended to be a general overview and be tentative in nature. Things may differ from the listed schedule if weather or other unknown factors come into play.

Weekly Overview: **August 7 Monday – August 11 Friday**

- **The north paving phase (from NE 7th to NE 12th) is now open to regular traffic**
- **The middle paving phase is closed to traffic. Detour around NE Main from NE 3rd to NE 7th**
- Driveways were poured adjacent to the new paving on the north phase
- Storm sewer installation progressed south of NE 4th
- Pavement removal is complete for the middle phase (NE 4th to NE 7th)

What to expect next week: **August 14 Monday – August 18 Friday**

- Grading, subgrade prep, and subbase placement (rock) for the middle phase is anticipated to be completed next week
- Sanitary manhole adjustments within the middle phase are expected to be completed next week
- Storm sewer installation will continue south along the east edge of NE Main St.
- Sidewalks on the west side of the north paving phase will be started

What you need to know:

- **Tentative schedule for middle phase pavement placement is Monday August 21st. This date is subject to change depending on the coming week's progress**
- **The south paving phase NE 1st to NE 4th is tentatively scheduled for mid September into early October.**
- We understand that construction is an inconvenience. If you have any questions regarding the construction in general or access to your property, please contact FOX Engineering at the number or e-mail below.
- Please do not remove any construction stakes or flags. Mow around them rather than pulling them out.
- Construction project schedules depend on many variables. Wet weather, utility conflicts, unknown underground conditions, and fabrication/delivery schedules all effect this type of work. We appreciate your patience and understanding during this project.

If you have any questions, please contact John Washington with FOX Engineering at 515-233-0000 or by email at jgw@foxeng.com