

North James Street & Bridge Improvements

Weekly Construction Update – Grimes, IA



The intent of this weekly update is to give an overview of work completed and a projection of work in the following week. It is intended to be a general overview and be tentative in nature. Things may differ from the listed schedule if weather or other unknown factors come into play.

Please see the attached map for project Phases and current Detour Routes.

Weekly Overview: August 14 Monday – August 19 Saturday

Phase 1

- Cast-in-place concrete work was started at the box culvert.
- Roadway subgrade was graded and compacted.

Phase 2

- Roadway subgrade was graded and compacted.
- Access to the Daycare and Apartments was maintained with a gravel road.
- Utilities were relocated to allow subgrade work.

Saturday work

- The contractor will work Saturday, August 19 to install subdrain along future pavement in Phase 1 and 2.

What to expect next week: August 21 Monday – August 26 Saturday

- Cast-in-place concrete work will continue at the box culvert.
- Excavation and forming will begin for retaining wall along roadway at the box culvert.
- Subdrain construction will continue.
- Roadway subgrade will be trimmed to elevation to prepare for paving.

What you need to know:

- Working hours are Monday-Friday (7:00 am to 9:00 pm). Work on the weekends and at night will require City approval.
- The contractor will notify property owners if work will impact access to property.
- Please do not remove any construction stakes located within the limits of work.
- During construction if property owners lose utility service, please contact your local service provider as follows:
 - Electric - MidAmerican Energy 1-888-427-5632
 - Gas - Black Hills Energy 1-888-890-5554
 - Cable, Internet, Telephone
 - CenturyLink 1-866-642-0444
 - Mediacom 1-800-332-0245
 - Sewer / Water – US Water 1-515-968-3176 (regular business hours)
1-515-822-4671 (emergency after hours)

- Construction projects are fluid in nature, and depend on many variables. Examples are poor weather, utility conflicts, unknown underground items, and fabrication schedules. While we will do our best to meet planned schedules, we appreciate your patience with unforeseen circumstances and understanding the possibility of changes to the schedule.

If you have any questions, please contact John Gade with FOX Engineering at 515-233-0000 or by email at jmg@foxeng.com.



