

North James Street & Bridge Improvements

Weekly Construction Update – Grimes, IA



The intent of this weekly update is to give an overview of work completed and a projection of work in the following week. It is intended to be a general overview and be tentative in nature. Things may differ from the listed schedule if weather or other unknown factors come into play.

Please see the attached map for project Phases and current Detour Routes.

Weekly Overview: September 11 Monday – September 16 Saturday

- Rock subbase was graded and compacted on N James St north of Beaverbrooke Blvd.
- Excavation was done for foundations of retaining walls SE and SW of the box culvert.
- Concrete was formed and placed for retaining walls.

Weekend work

- The contractor will work Saturday Sept. 16 to trim rock subbase on N James St.

What to expect next week: September 18 Monday – September 23 Saturday

- N James St will be paved from Beaverbrooke Blvd north to NE 22nd Circle. Paving will be gapped at intersections, and over the box culvert. The gap at NW 18th St will allow continued traffic access to the Daycare and Chevalia Ridge Apartments. The gaps will be paved later by shorter concrete pours.
- Concrete work will continue for retaining walls next to the box culvert.

What you need to know:

- Working hours are Monday-Friday (7:00 am to 9:00 pm). Work on the weekends and at night will require City approval.
- The contractor will notify property owners if work will impact access to property.
- Please do not remove any construction stakes located within the limits of work.
- During construction if property owners lose utility service, please contact your local service provider as follows:
 - Electric - MidAmerican Energy 1-888-427-5632
 - Gas - Black Hills Energy 1-888-890-5554
 - Cable, Internet, Telephone
 - CenturyLink 1-866-642-0444
 - Mediacom 1-800-332-0245
 - Sewer / Water – US Water 1-515-968-3176 (regular business hours)
1-515-822-4671 (emergency after hours)

- Construction projects are fluid in nature, and depend on many variables. Examples are poor weather, utility conflicts, unknown underground items, and fabrication schedules. While we will do our best to meet planned schedules, we appreciate your patience with unforeseen circumstances and understanding the possibility of changes to the schedule.

If you have any questions, please contact John Gade with FOX Engineering at 515-233-0000 or by email at jmg@foxeng.com.



