

North James Street & Bridge Improvements

Weekly Construction Update – Grimes, IA



The intent of this weekly update is to give an overview of work completed and a projection of work in the following week. It is intended to be a general overview and be tentative in nature. Things may differ from the listed schedule if weather or other unknown factors come into play.

Please see the attached map for project Phases and current Detour Routes.

Weekly Overview: October 16 Monday – October 21 Saturday

- Driveways between NE 21st Circle and NE 22nd Circle were paved.
- NE 18th St next to the Daycare was paved.
- Concrete retaining walls (next to the box culvert) were formed and poured.
- The 36" storm sewer connection to the box culvert was completed.

Weekend work

- The contractor plans to work Saturday Oct. 21 to prepare subgrade and forms for paving the Daycare entrance and NE 18th St, and to backfill around retaining walls.

What to expect next week: October 23 Monday – October 28 Saturday

- Paving of the Daycare entrance and intersection at NE 18th St will be completed.
- Construction of concrete retaining walls (next to the box culvert) will continue.
- Construction of 10' wide recreational trail will begin.

What you need to know:

- Working hours are Monday-Friday (7:00 am to 9:00 pm). Work on the weekends and at night will require City approval.
- The contractor will notify property owners if work will impact access to property.
- Please do not remove any construction stakes located within the limits of work.
- During construction if property owners lose utility service, please contact your local service provider as follows:
 - Electric - MidAmerican Energy 1-888-427-5632
 - Gas - Black Hills Energy 1-888-890-5554
 - Cable, Internet, Telephone
 - CenturyLink 1-866-642-0444
 - Mediacom 1-800-332-0245
 - Sewer / Water – US Water 1-515-968-3176 (regular business hours)
 1-515-822-4671 (emergency after hours)

- Construction projects are fluid in nature, and depend on many variables. Examples are poor weather, utility conflicts, unknown underground items, and fabrication schedules. While we will do our best to meet planned schedules, we appreciate your patience with unforeseen circumstances and understanding the possibility of changes to the schedule.

If you have any questions, please contact John Gade with FOX Engineering at 515-233-0000 or by email at jmg@foxeng.com.



