

NE Main Street Improvements

Weekly Construction Update – Grimes, IA



The intent of this weekly update is to give an overview of work completed and a projection of work in the following week. It is intended to be a general overview and be tentative in nature. Things may differ from the listed schedule if weather or other unknown factors come into play.

Weekly Overview: August 14 Monday – August 18 Friday

- **The middle paving phase is closed to traffic. Detour around NE Main from NE 3rd to NE 7th.**
- Grading, subgrade prep, and subbase placement (rock) for the middle phase was completed this week.
- Sanitary manhole adjustments within the middle paving phase were completed this week.
- Storm sewer installation progressed south to about NE 3rd St.

What to expect next week: August 21 Monday – August 25 Friday

- **Paving of the middle phase is expected to occur on Tuesday 8/22 (weather permitting). Expect heavy concrete truck traffic in this area during the pour.**
- Paving connections to NE 4th and NE 5th are expected to occur this week.
- Storm sewer intakes in the middle phase will be poured.
- Some driveway connections to the middle phase paving will be poured.
- Storm sewer installation will continue south along the east edge of NE Main St.

What you need to know:

- **The south paving phase (NE 1st to NE 4th) is tentatively scheduled for early September into early October. Expect detours from NE 1st to NE 4th during this time.**
- We understand that construction is an inconvenience. If you have any questions regarding the construction in general or access to your property, please contact FOX Engineering at the number or e-mail below.
- Please do not remove any construction stakes or flags. Mow around them rather than pulling them out.
- Construction project schedules depend on many variables. Wet weather, utility conflicts, unknown underground conditions, and fabrication/delivery schedules all effect this type of work. We appreciate your patience and understanding during this project.
If you have any questions, please contact John Washington with FOX Engineering at 515-233-0000 or by email at jgw@foxeng.com