

# NE Main Street Improvements

## Weekly Construction Update – Grimes, IA



The intent of this weekly update is to give an overview of work completed and a projection of work in the following week. It is intended to be a general overview and be tentative in nature. Things may differ from the listed schedule if weather or other unknown factors come into play.

### **Weekly Overview:                      September 4 Monday – September 8 Friday**

- Pavement and sidewalk removals were completed in front of the RightStuf Building between NE 5<sup>th</sup> and NE 7<sup>th</sup>.
- Pavement removals for the south phase were completed between NE 1<sup>st</sup> and NE 4<sup>th</sup>.
- NE Main St. is now open to regular traffic from NE 5<sup>th</sup> to the north.
- NE Main St. is closed from NE 1<sup>st</sup> to NE 4<sup>th</sup>.

### **What to expect next week:        September 11 Monday – September 15 Friday**

- The south paving phase excavation and placement of rock subbase will occur the week of September 11<sup>th</sup>.
- Sanitary manholes in the south paving phase will be adjusted the week of September 11<sup>th</sup>.
- The south paving phase concrete will be placed late the week of September 11<sup>th</sup> or early the week of September 18<sup>th</sup>.

### **What you need to know:**

- **Expect the south paving phase (NE 1<sup>st</sup> to NE 5<sup>th</sup>) to reopen to regular traffic in early to mid October.**
- We understand that construction is an inconvenience. If you have any questions regarding the construction in general or access to your property, please contact FOX Engineering at the number or e-mail below.
- Please do not remove any construction stakes or flags. Mow around them rather than pulling them out.
- Construction project schedules depend on many variables. Wet weather, utility conflicts, unknown underground conditions, and fabrication/delivery schedules all effect this type of work. We appreciate your patience and understanding during this project.

*If you have any questions, please contact John Washington with FOX Engineering at 515-233-0000 or by email at [jgw@foxeng.com](mailto:jgw@foxeng.com)*